HILO LOWERING CHECKLIST

INTERIOR	XXX	XXX	XXX	EXTERIOR	XXX	XXX	XXX	
Air Conditioner Cord Stowed				Side Awning Stowed				
Roof Vents Closed				Hammock & Ropes Stowed				
Bath Door Strapped				Folding Chairs Stowed				
Storage Doors Closed				Cloths Line Stowed				
Furnace/Thermostat Off				Black Water Drained				
Counters Cleared				Gray Water Drained				
Refrigerator OFF				Sewer Hose Flushed				
All items off shelfs				Drain Line Capped				
Windows Locked Down				Sewer Hose Stowed				
Stove Off				TV Cable Removed				
TV Antenna Lowered				Front Awning Closed				
Window Shades Raised				Propane Tanks Off				
Hot Water Tank Off (120V)				Electric Power Cable Removed				
Hot Water Tank Off (Propane)				H2O Hose & Regulator Removed				
Fresh Water Pump Off				Tongue Area Cleared of Items				
Items in sinks secured				Trailer Lowered				
Water Faucet Centered				Steps in Travel Position				
Heavy Items Secured				Trailer Door Locked				
Cupboard Doors Closed				Hitch Ball Greased				
Refrigerator fan off				Jacks Raised and Pads Stow				
Lights & Fans Off				Hitch Pin in Place & Secured				
Shower Curtain Folded In				Hitch Ball Locked & Secured				
Toilet Lid Closed				Breakaway Switch Connected				
Toilet Paper Removed				Safety Chains In Place				
DC set to Center (OFF)				Brake Controller Connected				
				Brake Lights Working				
				Chocks Removed and Stowed				
				Mirrors Installed & adjusted				
				Stowage Pods Locked				
				Tires Pressure OK				